

Tel. 5-2623

PO Box D-715
New Bedford

#27732

July 16, 1968

Camelot Homes, Inc.

29 S. S. Agnes St., W. x Agnes St. (E)
Lot 14

Please install 1" copper service to supply
ranch. Meter inside cellar wall. Order meter
set when turned on.

Measures of 1" Curb Stop:

S x $\sqrt{}$ line Agnes St., W x Agnes St.
(E)

54.0

132 N x S " Agnes St.

6.0

W x W " House

3.0

N x N " "

25.0

Main is 14 ft. N x S line

Work done September 18, 1968

CHANGE OF MEASURES
SENT TO CITY HALL-10-19-70

45' of 1" copper tubing byowner: 14' out.
31' inside

Labor.	\$ 18.76
1 1" Corporation - Mueller	\$
1 1" Curb Stop - Mueller	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Tapping Machine use - D-4. (drilling).	\$ 15.00
Loader use: 2 hrs. @ 7.00 hr. ,	\$ 14.00
1 8"x1" Dresser #91 Saddle	\$ 13.08
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Owner dug Trench will maintain trench	