

Tel. 6-8451

PO Box D-715
New Bedford

#27735

July 16, 1968

Dennis Mello

N. S. Kempton St., E. x County St.

Please install 1" copper service to supply
garage. To replace 5/8" Ser. 18318 to be dis-
continued. Meter inside garage.

MEASURE OF 1" CURB STOP:

E X E LINE COUNTY ST.	203.5
S X N LINE KEMPTON ST.	7.0
W X E LINE BLDG.	3.0

THE MAIN IS 30 FT. S X N LINE
WORK DONE JULY 24, 1968

1-1" cop. to cop. coupling is - 3 ft. N X Main

34 ft. of 1" cop. by owner, 30 ft. outside, 4 ft. inside	
Labor	\$
1-1" corporation . Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
2-1" meter couplings	\$
1-1" cop. to cop; coupling	\$
Ingersoll Rand Comp. 3 hrs.	\$
Street cut 5' X 2' Warrenite S. S.	
Side walk cut 5' X 2' Dirt N.S.	
Mueller tapping machine use	\$