

Tel. 8-5665

100 So. Water St

#27736

July 16, 1968

Simon's Supply Co., Inc.

E. S. Mt. Pleasant St.

S. x Downey St.

Please install 1" copper service to supply building. Meter in box on taker's land.

Measures of 1" Curb Stop:

S x S line Downey Street 208.7

W x E " Mt. Pleasant St. 8.1

S x N " Building 3.5

W x Meter Box 21.3

Work done November 1, 1968

Corporation is 7 ft. W x curb stop and 3 ft.

West from the 6" Fire Supply Gate Valve.

123A

24' of 1" copper by owner: 23' out. 1' inside

Meter box at property line:

Labor.	\$ 18.66
1 1" Hayes Corporation	\$
1 1" Mueller Curb Stop	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Mueller B-100 Tapping Machine use.	\$ 14.00
Loader use: 1 hour.	\$ 7.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
1 sidewalk cut: 15' x 2' Dirt	