

Tel. 9-6050

344 Coffin Ave.

#27744

July 24, 1968

Arthur F. Ferreira

NE Cor. Gardner & Geraldine Sts.

Please install 1" copper service to supply
ranch house. Will notify when ready. Meter
inside cellar wall:

Measures of 1" Curb Stop:

E x E	line Geraldine Street	49.6
120 S x N	" Gardner Street	6.1
✓ W x E	" House	5.6
S x S	" House	34.8

Main is 32 ft. S x N line

Work done August 21, 1968

The gas pipe is 18 ft. S x N line

65' of 1" Copper tubing:	32' out. 33' ins.	
Labor:		\$27.42
1 1" Corporation - Mueller.		\$
1 1" Curb Stop - Mueller.		\$
1 Buffalo Stop Box, Complete -		\$
Carting		\$ 5.--
Mueller Tapping Machine use		\$12.--
2 1" meter couplings @ 2.25 ea.		\$ 4.50
Oliver Loader use: 2 hrs. @ 7.00 hr.		\$14.00
1 st. cut: 26' x 3' dirt - N. S.		
1 sidewalk cut: 8' x 3' Dirt		