

Tel. 3-9141

8 Shore St.

July 29, 1968

#27751

Harold Yates

E. S. Norwell St., S. x Cove Rd.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall. Lay
with drain.

Measures of 1" Curb St p:

S x S line Cove Rd. 224.8

W x E " Norwell St. 2.2

S x N " House 11.6

W x W " House 24.0

Main is 32 ft. S x N line

Partly laid with drain

Work done October 24, 1968

57.96	1" copper by owner:	32' out. 25' ins.
\$	Labor.	32.09
\$	1 1" Hayes Corporation	
\$	1 1" Mueller Curb Stop	
\$	1 Buffalo stop box, complete	
\$	Carting	5.00
\$	Drilling machine use.	15.00
\$	Loader use: 3 hrs. @ 7.00 hr.	21.00
\$	Compressor use: 1 1/2 hr. @ 6.00 hr.	3.00
\$	2 1" meter couplings @ 2.25 ea.	4.50
\$	1 6"x1" Dresser #91 Saddle.	9.30
\$	1 street cut: 7' x 2' Warrentite - W. S.	