

tel. 9-6246

#27754

August 2, 1968

c/o Ralph Bracket
52 Brigham St.
New Bedford,
Medical Arts Bldg. of New Bedford,
Inc.

SE cor. Brigham & Taber Streets
Please install 4" C.L.C.I. service to supply
medical building. Meter: inside cellar wall.
4" C.L.C.I. from Taber Street. 3" Taker's meter
Trident Comp.

MEASURE OF 4" TAPPING GATE VALVE:
N X S LINE TABER ST. 18.4
E X E LINE BRIGHAM ST. 20.5

39 ✓

THE MAIN IS 18.4 FT. N X S LINE TABER ST.
WORK DONE AUG. 12, 1968

THE SERVICE IS LAID E X E LINE BRIGHAM ST. 19.5 FT.

9.9 ft. of 4" cast iron C. L. pipe B. & S. . . . \$

8.0 ft. - 4" cast iron C.L. pipe Spigot & Flange

(Supplied by Margeson Plumber)

1-6" X 6" X 4" A.P. Smith Tapping sleeve . . . \$

1-4" A.P. Smith Tapping gate valve (O- Ring) . \$

1-4" X 12" Cast iron C.L. off set B & S 4' long \$

A.P. Smith S-54 Tapping machine use \$

1-6" round iron gate box. Complete reg. pattern \$

2-6" mineralead joints and gaskets \$

3-4" mineralead joints and gaskets. \$

Ingersoll Rand Comp. 2 hrs. \$

Oliver Loader 2 hrs. \$

a 4" X 12" off set was placed into tapping gate & offset
was used to go west of tapping gate.

Street cut 8' X 3' Warrenite S. S. Taber St.

Side walk cut 8' X 3' Blacktop S. S. Taber St.