

Tel. 2-2010

196 Division St.

#27755

August 5, 1968

George P. Vaillancourt

SW cor. (#25) Chancery St. &
Maple St.

Please install 1" copper service to supply
one family home. To replace 5/8" Ser. #8115 to
be discontinued. Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE CHANCERY ST.	27.0
N X S LINE MAPLE ST.	10.0
E X W LINE HOUSE	34.0
N X N LINE HOUSE	20.5

THE MAIN IS 18 FT. N X S LINE
WORK DONE AUG. 13, 1968

45
✓

30 ft. of 1" cop. by owner, 18 ft. outside, 12 ft. ins.	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
2-1" meter couplings	\$
Mueller tapping machine use	\$
Ingersoll Rand Comp. 1 hr.	\$

Street cut 8' X 2' Warronite	S. S. Maple St.
Side walk cut 5' X 5' Cement	S. S. Maple St.