

Tel. 4-9641

478 Brock Ave.

August 6, 1968

#27756

Manuel Rogers

S. S. Luke St., W. x Rockdale Ave.

Please install $3/4$ " copper service to supply bungalow. Lay with drain. Meter: inside nearest corner utility room.

MEASURE OF $3/4$ " CURBS TOP:

W X N LINE ROCKDALE AVE. 124.0

N X S LINE LUKE ST. 8.0

E X W LINE HOUSE 6.7

N X N LINE HOUSE 22.5

THE MAIN IS 18 FT. N X S LINE

WORK DONE AUG. 13, 1968

LAID WITH DRAIN.

26

✓

35 ft. of 13/4" cop. by owner, 18 ft. outside, 17' inside	
Labor	\$
1-3/4" corporation. Mueller	\$
1-3/4" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . . .	\$
Cartings	\$
2- 3/4" meter couplings	\$
Mueller tapping machine use	\$
Massey Ferguson Loader 2 hrs. <u>backfilling</u> . .	\$