

Tel. 50005

61 Princeton St.

#27761

August 14, 1968

Maria C. Viera

S.S. Shaw St., W.x Concord St.

Please install 1" copper service to
supply ranch house. Lay with drain. Meter:
inside cellar wall.

Measures of 1" Curb Stop:

W x W line Concord Street 139.0

N x S " Shaw Street 8.0

W x E " House 21.3

N x N " " 27.8

Main is 18 ft. N x S line

Laid with drain

Work done October 16, 1968

40' of 1" copper by City :	18' out.	22' ins.	
Labor.			\$ 24.10
1 1" Hayes Corporation			\$
1 1" Mueller Curb Stop			\$
1 Buffalo stop box, complete			\$
Carting.			\$ 5.--
Mueller B-100 tapping machine use.			\$
Loader use: 2 hrs. @ 7.00 hr.			\$ 14.--
40' of 1" copper @ 1.30 ft.			\$ 52.00
2 1" meter couplings @ 2.25 ea.			\$ 4.50
Compressor use: 1/2 hr. @ 6.00 hr.			\$ 3.--