

Tel. 5-9284

1101 Pequot St.

#27763

August 19, 1968

Arnold Correia

N. S. Dewey St., W. x Ashley
Blvd.

Please install 1" copper service to supply
ranch house. On existing main. Meter: inside
cellar wall. \$.50 + rates.

Measures of 1" Curb Stop:

W x W line	Ashley Blvd.	287.0
S x N	" Dewey Street	6.0
E x W	" House	3.0
S x S	" House	33.0

Main is 32 ft. S x N line

Partly laid with drain

Work done September 17, 1968

62' of 1" Copper Tubing: 32' out. 30' Ins.
60' by owner - 2' by N. B. W. W.

2 ft. of 1" copper tubing @ 1.30 ft. . . .	\$ 2.60
Labor.	\$26.88
1 1" corporation - Mueller.	\$
1 1" curb stop - Mueller.	\$
1 Buffalo stop box, complete.	\$
Carting.	\$ 5.---
Mueller B 100 tapping machine use.	\$14.00
1 1" cop. to cop. cplg.	\$.41
2 1" meter couplings @ 2.25 ea..	\$ 4.50
Loader use: 2 hrs. @ 7.00 hr.	\$14.00
1 st. cut: 4' x 2' Bit. Gravel.	\$