

Tel. 5-4309

637 Church St.

#27764

August 19, 1968

Frederick J. Reusch, Sr.

N. E. cor. Shady Lane &

Cherry Tree Lane

Please install 1" copper service to supply
split level house. Meter: inside cellar wall.

Measure of Curb Stop:

	S x S line	Oakdale St.	117.0
73	W x E "	Shady Lane	7.0
	S x N "	House	20.0
	S x S "	House	28.0

Main is 39 ft. W x E line

Work done September 19, 1968

✓

60' of 1" copper by owner:	39' out. - 21' ins.	
Labor.		\$26.88
1 1" Corporation - Mueller		\$
1 1" Curb Stop - Mueller		\$
1 Buffalo Stop Box, Complete		\$
Carting.		\$ 5.00
Mueller B-100 Tapping Machine use.		\$14.00
Loader use: 2 hrs. @ 7.00 hr.. . . .		\$14.00
2 1" meter couplings @ 2.25 ea.. . . .		\$ 4.50
1 st. cut: 28' x 3' Bit. Gravel		\$