

171 Richmond St.

August 22, 1968

#27769

Pierre Seguin

S. E. cor. Oakland St. &
Mt. Vernon St.

Please install 1" copper service to supply
Cape Cod Cottage. Meter: inside cellar wall.
Lay with drain if possible. On existing main.
Assessment paid in full.

Measures of 1" Curb Stop:

S x S line Potter St.

218.5

82 W x E " Oakland St.

7.0

S x N " House

8.8

38.0

Partly laid with drain

Main is 29 ft. W x E line

Work done November 4, 1968

63' of 1" copper 29' out. 34' inside
 Owner supplied 60 ft. of above copper
 By City: 3' of 1" copper @ 1.30 ft. . . \$ 3.90
 Labor. \$25.37
 1 1" Hayes Corporation \$
 1 1" Mueller Curb Stop \$
 1 Buffalo Stop Box, Complete \$
 Carting. \$ 5.00
 Mueller B-100 Tapping Machine Use. . . \$14.00
 Loader use: 3 hrs. @ 7.00 hr. . . . \$21.00
 2 1" meter couplings @ 2.25 ea. . . . \$ 4.50
 Compressor use: 1/2 hr. @ 6.00 hr. . . \$ 3.00
 1 st. cut: 6' x 3' Warrenite - W. S. . . \$