

Tel. 2-4443

200 Belleville Rd

2-7419

4-3200

August 23, 1968

#27770

Leo E. Vautrin

N. S. Natick St.

W. x Wildwood Rd.

Please install 1" copper service to supply
ranch house. Main to be extended. Meter:
inside cellar wall. \$.50 + rates.

Measures of Curb Stop:

W x W line Wildwood Rd. 142.0

S x N " Natick St. 5.1

E x E " House 2.7

S x S " " 26.6

Main is 36 ft. S x N line

Work done October 9, 1968

1308

66' of 1" copper by owner:	36' out.	30' ins.	
Labor.			\$ 44.51
1 1" Hayes Corporation			\$
1 1" Mueller Cu b.			\$
1 Buffalo stop box, complete			\$
Carting.			\$ 5.00
Drilling machine use			\$ 15.00
1 6"x1" Dresser #91 Saddle			\$ 9.30
Loader use: 4 hrs. @ 7.00 hr.			\$ 28.--
1 1" cop. to cop. cplg.			\$.41
2 1" meter couplings @ 2.25 ea.			\$ 4.50
1 street cut: 28' x 2' Dirt - S. s. . . .			
1 sidewalk cut: 8' x 2' Dirt - N. S. . . .			
Compressor use.			\$ 3.--