

Tel. 5-6344

1934 Acush. Ave

#27772

August 27, 1968

Gilbert Martin

S. S. Ethel St., W. x Acushnet Ave.

Please install 3/4" copper service to supply bungalow. Lay with drain. "eter: inside cellar wall.

Measures of 3/4" Curb Stop:

W x W line Acushnet Avenue	171.0
N x S " Ethel St.	8.0
E x W " House	3.0
N x N " House	28.0

127E

Main is 18 ft. N x S line

Laid with drain

Work done September 16, 1968

40' of 3/4" copper by owner

18' outside 22' inside

1 3/4" corporation, fig. 438 - Red Hed..	\$
1 3/4" Curb Stop, Mueller.	\$
1 Buffalo Stop Box, Complete..	\$
Carting.	\$ 5.00
Tapping Machine use.	\$12.00
Loader use: 1 hr.	\$ 7.00
Labor.	\$27.96
Compressor use: 1/2 hr. @ 6.00 hr. . . .	\$ 3.00
2 3/4" meter couplings @ 1.75 ea..	\$ 3.50