

Tel. 4-4950

74 James St.

#27777

Arthur Roderick

N. W. cor. #75 Duke St. (West)
& Duke St. (North)

Please install 1" copper service to supply
ranch house. ~~Tap with drain.~~ Meter: inside
cellar wall.

Measures of 1" Curb Stop:

W x W line Watson Street 204.0

E x W line Duke St. (West) 7.0

S x S " House 13.6

S x S " House 43.0

Main is E x W line 14 ft.

Work done September 20, 1968

The tap is in line with the stop box

N x S line Duke St. (N) 3.0

85 ft. of 1" Copper: 72' ins. 13' out	
Labor.	\$29.72
1 1" Corporation, fixxx - Mueller .	\$
1 1" Curb Stop - Mueller.	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Tapping Machine use - Mueller B-100. .	\$14.00
Loader use: 3 hrs. @ 7.00 hr.	\$21.00
Compressor use: 1 hr.	\$ 6.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 1" copper to copper coupling	\$.41
1 Street cut: 6' x 3' Warrenite	\$