

PORTABLE SCHOOL BLDG.

NO CHARGE

#27783

September 10, 1968

New Bedford School Dept.

by Henrique Teixeira

E. S. #28 Diman St. between Earle
St. & Hathaway St.

Please install 1" copper service to supply
school (Ottiwell). To box on Taker's land.
Service from Earle Street.

Measures of 1" Curb Stop:

W x W line	Belleville Avenue	225.0
S x N	" Earle Street	8.0
E x W	" House	5.0
S x S	" "	28.0

Main is 32 ft. S x N line

Work done November 19, 1968

Laid with drain

37' of 1" copper tubing supplied by Water Dept.

1 1" Hayes Corporation.

1 1" Curb Stop - Mueller

1 Buffalo Stop Box, Complete

Carting

B-100 Mueller Tapping Machine Use - 2 hrs.

Massey-Ferguson Loader use

#125 Chicago Pneumatic Compressor Use 1/2 hr.

1 1" copper cplg. - 12 ft. N x Main

1 street cut: 9' x 3' Warrenite

2 1" meter couplings

Copper tubing: 32' out.; 5' inside