

Tel. 3-0162

184 Dartmouth St.

September 12, 1968

#27789

Donald H. Rex

SE cor. #184 Dartmouth St. &
Spooner St.

Please install 3/4" copper service to supply
office & shop. Meter Box on Taker's land. To
replace 5/8" service #6803 to be discontinued.

Measures of 3/4" Curb Stops

E x E line	Dartmouth St.	28.0
N x S	" Spooner St.	8.0
W x W	" House	21.0
N x N	" House	37.0

Main is 19 ft. N x S line

Work done October 4, 1968

31' of 3/4" copper by owner: 19' out. 12' ins.	
Labor.	\$ 30.50
1 3/4" Red Hed Corporation.	\$
1 3/4" Mueller Curb Stop.	\$
1 Buffalo stop box, complete.	\$
Carting.	\$ 5.--
Mueller B-100 Tapping Machine use	\$ 12.--
Loader use: 3 hrs. @ 7.00 hr..	\$ 21.--
2 3/4" meter couplings @ 1.75 ea.	\$ 3.50
Compressor use: 1 hr.	\$ 6.00
1 street cut: 7' x 2' Warrenite - S. S.	\$
1 sidewalk cut: 13'x2' grass	