

Ter. 5-2623

PO Box D-715

September 20, 1968

#27795

Camelot Homes, Inc.

E. S. Staron St., S. x Phillips Rd.

Please install 1" copper service to supply home. Lay with drain. Meter: inside cellar wall. Lot 30.

Measures of 1" Curb Stop:

S x S line Phillips Road	145.0 ft.
W x E " Staron St.	8.0
N x S " House	19.6
W x W " "	34.0

Main is 16 ft. W x E line

Work done October 3, 1968

43' of 1" Copper tubing by owner:
16' out. 27' ins.

Labor.	\$ 10.99
1 1" Hayes Corporation	\$ 5.50
1 Mueller 1" Curb Stop	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.00
Drilling Machine use	\$ 15.00
1 8"x1" Style 91 Dresser Saddle	\$ 13.08
2 1" meter couplings @ 2.25 ea.	\$ 4.50

No equipment

Owner dug, backfilled and will maintain
trenches