

60 Mechanics La.

September 23, 1968

#27796

Horace J. Hillman

W. S. Nashua St., S. x Durfee St.

Please install 1" copper service to supply
ranch home. Main to be extended. Meter: inside
cellar wall. \$.50

Measures of 1" Curb Stop:

S x S line Durfee St.

319.0

E x W " Nashua St.

6.0

75 ✓ S x N " House

5

E x E " "

46.6

Main is 14 ft. E x W line

Work done September 30, 1968

58.8 ft. of 1" copper by owner: 14' out	44' in.
1 1" Mueller Corporation.	\$
1 1" Mueller Curb Stop.	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.--
Mueller B-100 Tapping Machine use.	\$14.--
Motocrane use: 2 hrs. @ 10.50 hr.	\$21.--
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 St. cut: 5' x 3' Bit. Gravel.	\$

LABOR \$ 16.91