

763 2850

817 Middle Rd.
Acushnet, Mass.

#27797

September 26, 1968

Mrs. Irving Adams

SE cor. Cummington & Metcalf Streets

Please install 1" copper service to supply
cape cod cottage. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Metcalf St. 46.8

N x S " Cummington St. 3.7

127E W x E " House 6.5

✓ N x N " " 35.8

Main is 12' N x S line

Work done October 8, 1968

51' of 1" copper by owner: 12' out. 39' ins.	
Labor.	\$ 41.50
1 1" Hayes Corporation,	\$
1 1" Mueller Curb Stop	\$
1 Buffalo Stop Box, Complete.	\$
Carting.	\$ 5.--
Drilling Machine use	\$ 15.--
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
1 8"x1" Dresser #91 Saddle	\$ 13.08
1 street cut: 8' x 3' Dirt	
1 Sidewalk cut: 5' x 3' Dirt	
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00