

Tel. 7-4705

70 Willow St.

September 30, 1968

#27801

William N. Whelan

W. S. Turner St., N. x Durfee St.

Please install 1" copper service to supply
cape cottage. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

N x N line Durfee St.	362.6
E x W " Turner St.	8.0
S x S " House	2.0
E x E " "	36.0

Main is 17' E x W line

Laid with drain

Work done December 10, 1968

47' of 1" copper by owner: 17' out. 30' ins.	
Labor.	21.29
1 1" Hays Corporation.	5.50
1 1" Mueller Curb Stop	9.00
1 Buffalo Stop Box, Complete	10.00
Carting.	5.00
D-4 Drilling Machine use	15.00
Loader use: 2 hrs. @ 7.00 hr.	14.00
2 1" meter couplings @ 2.25 ea	4.50
1 8"x1" Dresser #91 D. S. Saddle	13.08

\$ 97.37