

Tel. 5-8768

332 Natick St

#27802

September 30, 1968

Alvaro Horta

S. S. #332 Natick St.

W. x Wildwood Rd.

Please install 1" copper service to supply cottage. Main to be extended. Meter: inside cellar wall. \$.50

Measures of 1" Curb Stop:

W x W line Wildwood Rd. 228.0

N x S " Natick St. 6.9

130B W x E " House 7.2

N x N " House 21.8

Main is 14 ft. N x S line

Work done October 9, 1968

34' of 1" Copper by City @ 1.30 ft.	\$ 44.20
Labor.	\$ 36.11
1 1" Hayes Corporation.	\$
1 Mueller Curb Stop.	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Drilling Machine use.	\$ 15.00
Dloader use: 1 hr.	\$ 7.--
Motocrane use: 2 hrs. @ 10.50 hr.	\$ 21.--
1 6"x1" Dresser #91 Saddle.	\$ 9.30
1 street cut: 6' x 2½' Dirt. S..S.	\$
1 sidewalk cut: 8' x 2½' dirt S. S.	\$
2 1" meter couplings @ 2.25 ea.	\$
14' out. 20 ft. inside	