

Tel. 4-3090

70 Earle St.

October 9, 1968

#27803

Angela Correia

SE cor. Robin St. & Thrush St.

Please install 1" copper service to supply bungalow. Service to come in from Thrush Street Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E	line Robbins Street	41.0
N x S	" Thrush Street	3.0
W x E	" House	6.1
N x N	" "	27.0

138
✓ Main is 10 ft. N x S line

Work done November 20, 1968

34 ft. of 1" copper by owner: 10' out. 24' in.	
Labor.	\$ 31.93
1-1" Hayes Corporation.	\$ 5.50
1 1" Mueller Curb Stop.	\$ 9.00
1 Buffalo stop box, complete.	\$ 10.00
Carting.	\$ 5.00
Drilling machine use.	\$ 15.00
Loader use: 3 hrs. @ 7.00 ea.	\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.. . . .	\$ 3.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
1-6"x3/4" Dresser #91 Saddle.	\$ 9.30
1 street cut: 6' x 3' Bit. Gravel.	\$
@ .89 lin. ft. + 5.00.	\$ 10.34
1 Sidewalk cut: 5' x 3' Dirt	
	<u>\$ 124.57</u>