

Tel. 5-4513

125 Sylvia St.

#27305

October 14, 1968

Mrs. Lea Audette

123 N. S. Appleton St.,
E. x Metcalf St.

Please install 1" copper service to supply
Cape cod cottage. Lay with drain. On existing
main. Meter: inside cellar wall. \$.50 plus
rates.

Measures of 1" Curb Stop:

W x W line Metcalf Street	219.0
127E S x N " Appleton St.	7.0
✓ E x W " House	11.0
S x S " "	23.0

Main is 32 ft. S x N line

Partly laid with drain

Work done December 16, 1968

57' of 1" copper by owner: 32' out. 25' ins.	
Labor.	\$ 42.23
1 1" Hays Corporation.	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping machine use.	\$ 14.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
1 street cut: 6' x 2' Bit. Gravel	\$ 10.34
@ .89 lin. ft. + 5.00	