

Rel: 5-1743

22 Parkiln Hill Rd.

October 16, 1968

#27810

D.J. Realty/Ray Leblanc

W.S. Briarwood Drive; S. x Braley Rd.
(Lot2)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Braley Road	116.5
E x W " Briarwood Drive	7.0
S x N " House	1.0
E x E " "	36.3

Main is 14 ft. E x W line
Work done April 24, 1969

45' of 1" copper by owner: 14' ins. 31' out.	
Labor.	\$ 23.00
1 1" Corporation - Hays.	\$ 5.50
1 1" Curb Stop - Hays.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Drilling machine use	\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
1 8"x1" Dresser #91 D. S. Saddle	-----

supplied by owner

\$ 72.00

Owner excavated and backfilled trench