

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27815

D.J. Realty/ Ray Leblanc

S.E. Cor. Briarwood Drive; *BRALEY RD.*
(Lot 23)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Braley Road	56.3
W x E " Briarwood Road	7.0

Main is 36 ft. W x E line - Line Service
Work done May 6, 1969

37' of 1" copper by owner:	36' outside	
Labor.		\$ 10.66
1 1" Hays Corporation.		\$ 5.50
1 1" Hays Curb Stop.		\$ 9.00
1 Buffalo Stop Box, Complete		\$ 10.00
Carting		\$ 5.--
D-4 Drilling Machine use.		\$ 15.00
2 1" meter couplings @ 2.25 ea.		\$ 4.50
		\$ 59.66

Owner dug, backfilled trench and supplied
the 8"x1" Dresser #91 D. S. Saddle