

Tel: 5-1743

22 Tarkiln Hill Rd.

#27826

October 16, 1968

D.J. Realty/ Ray Leblanc

S.S. Blaze Rd; W. x Blaze Rd (E)  
(Lot 40)

Please install 1" Copper service to  
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

|                           |       |
|---------------------------|-------|
| W. x W. line Blaze Rd (E) | 336.5 |
| N. x S. line Blaze Rd.    | 7.0   |
| W. x E. " House           | 5.5   |
| N. x N. " "               | 35.0  |

Main is 14 ft. N. x S. line

Work done Oct. 2, 1969

|                                                  |                |
|--------------------------------------------------|----------------|
| 1/4' of 1" Copper by Owner: 1 1/4' out. 30' ins. |                |
| Labor. . . . .                                   | \$17.94        |
| 1 1" Hays Corporation . . . . .                  | \$ 5.50        |
| 1 1" Hays Curb Stop . . . . .                    | \$ 9.00        |
| 1 Buffalo Stop Box . . . . .                     | \$10.00        |
| Carting. . . . .                                 | \$ 5.00        |
| D-4 Drilling Machine Use . . . . .               | \$15.00        |
| 2 1" Meter Couplings @ 2.25 ea. . . . .          | \$ 4.50        |
|                                                  | <u>\$66.94</u> |

Owner dug, backfilled and will maintain  
trench cuts.

Owner supplied 1 8" x 1" Dresser #91

D.S. Saddle