

1: 5-1743

22 Tarkiln H, 11 Rd.

October 16, 1968

#27827

D.J. Realty/ Ray Leblanc

S.S. Blaze Rd; W. x Blaze Rd. (E)
(Lot 42)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Blaze Rd. (E)	269.2 ft.
N x S "	Blaze Rd.	7.0 ft.
W x E "	House	9.2 ft.
N x N "	House	30.0 ft.

Main is 14.0 ft. N x S line

Work done April 30, 1970

39 ft. - 1" Copper by Owner:	14' out; 25' ins.	
Labor.		\$17.04
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, Comp.		10.00
Carting		10.00
D-4 Drilling Machine.		15.00
2 - 1" Meter Cplg. @ 2.50 ea.		5.00
Compressor $\frac{1}{2}$ hr. @ 6.00 hr.		3.00
		82.54

Owner dug, backfilled, and will maintain trench cuts.

Owner supplied 8" x 1" Dresser Style 91 D.S. Saddle