

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27835

D.J. Realty/ Ray Leblanc

N.S. Blaze Rd; W. x Blaze Rd. (E)
(Lot 169)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Blaze Rd. (E)	104.6'
------------	---------------	--------

S x N	" Blaze Rd.	5.0
-------	-------------	-----

E x W	" House	13.0
-------	---------	------

S x S	" House	34.3
-------	---------	------

Main is 37 ft. S x N line

Work done Feb. 20, 1970

69 ft. of 1" copper by Owner: 37' out. 32' ins.

Labor, 34.08

+ 1 1" Hays Corporation. 8.50

+ 1 1" Hays Curb Stop. 14.00

+ 1 Buffalo Stop Box, Complete 10.00

Carting. 10.00

2 - 1" meter cplg. @ 2.25 ea. 4.50

D-4 Drilling Machine Use 15.00

96.08

Owner supplied 8" x 1" Drèsser #91 D.S.

Saddle

Owner dug, backfilled & will maintain trench cuts.