

Tel; 5-1743

22 Tarkiln Hill Rd.

October 16, 1968.

#27838

D.J. Realty/ Ray Leolanc

E.S. Blaze Rd. (E); S. x Blaze Rd.

(Lot 166)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line	Cottonwood Rd.	166.0'
W x E line	Blaze Rd. (E)	5.0
S x N	" House	20.0
W x W	" House	39.0

Main is 36 ft. W x E line
Work done Feb. 20. 1970

72 ft. copper by Owner: 36' ins. 36' ins.

Labor:	34.08
Pl 1" Hays Corporation	8.50
Pl 1" Hays Curb Stop	14.00
Pl Buffalo Stop Box, Complete.	10.00
Carting.	10.00
2 - 1" meter cplg. @ 2.25 ea.	4.50
D-4 Drilling Machine Use.	15.00
	96.08

Owner dug, backfilled & will maintain trench cuts

Owner supplied the 8" x 1" Dresser #91 D.S.
Saddle