

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27840

D.J. Realty/Ray Leblanc

N.E. Cor Cottonwood Rd; & Blaze Rd.

(Lot 164)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line	Cottonwood Rd.	22.3 ft.
W x E "	Blaze Rd. (E)	7.0 ft.
N x S "	House	7.2 ft.
W x W "	House	40.0 ft.

Main is 36 ft. W x E Line.

Work done April 30, 1970

71 ft. - 1" Copper by Owner: 36'out; 35'ins.

Labor.	.	.	.	.	.	.	.	.	.	.	.	\$17.04
1	1" Hays Corporation	.	.	.	.	.	.	.	.	.	.	8.50
1	1" Hays Curb Stop.	.	.	.	.	.	.	.	.	.	.	14.00
1	Buffalo Stop Box, Complete.	.	.	.	.	.	.	.	.	.	.	10.00
	Carting	.	.	.	.	.	.	.	.	.	.	10.00
	D-4 Drilling Machine Use:	.	.	.	.	.	.	.	.	.	.	15.00
2	- 1" Meter Cplg. @ 2.50 ea..	.	.	.	.	.	.	.	.	.	.	5.00
	Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr..	.	.	.	.	.	.	.	.	.	.	3.00
												<u>82.54</u>

Owner Dug, Backfilled, & will maintain trench cuts.

Owner supplied 8" x 1" Dresser Style 91 D.S. Saddle