

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968.

#27841

D.J. Realty/ Ray Leblanc

N.S. Cottonwood Rd; E. x Blaze Rd. (E)
(Lot 163)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Blaze Rd. (E)	96.3 ft.
S x N line Cottonwood Rd.	7.0 ft.
W x W line House	12.8 ft.
S x S line House	29.0 ft.

Main is 36 ft. S x N line.

Work done April 29, 1970

60 ft. - 1" Copper by Owner:	36 out; 24 ins.	
Labor.		\$25.48
P1 1" Hays Corporation		8.50
P1 1" Hays Curb Stop.		14.00
P1 Buffalo Stop Box, Complete.		10.00
Carting		10.00
D-4 Drilling Machine Use		15.00
2 - 1" Meter cplg. @ 2.50 ea		5.00
Loader - Supplied by Owner.		---
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr..		3.00
		<u>90.98</u>

Owner dug, backfilled, and will maintain trench cuts.

Owner supplied 8" x 1" Dresser Style 91 D.S Saddle