

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27844

D.J. Realty/ Ray Leblanc

W.S. Laurelwood Drive; S. x Braley Rd.
(Lot 160)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measure of 1" Curb Stop:

N. x N. line Cottonwood Rd.	196.7
E. x W. line Laurelwood Dr.	7.0
N. x S. line House	2.0
E. x E. line House	31.5

Main is 14 ft. E. x W. line

Work done October 2, 1969

38' of 1" Copper by owner:	14 out.	24 ins.	
1 1" Hays Corporation.	.	.	\$ 5.50
1 1" Hays Curb Stop.	.	.	\$ 9.00
1 Buffalo Stop Box, Complete.	.	.	\$ 10.00
Labor.	.	.	\$ 11.94
Carting.	.	.	\$ 5.00
D-4 Drilling Machine use.	.	.	\$ 15.00
2 1" Meter cplg. @ 2.25 ea.	.	.	\$ <u>4.50</u>
			60.94

Owner's equipment dug, filled trenches and
 he supplied the 8" x 1" Dresser Service
 Saddle