

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27845

D.J. Realty/ Ray Leblanc

W.S. Laurelwood Drive; S. x Braley Rd
(Lot 159)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop

N x N	line Cottonwood Road	270.4
E x W	" Laurelwood Drive	7.0
N x S	" House	7.5
E x E	" "	34.0

Main is 14 ft. E x W line

Work done August 14, 1969

43' of 1" copper by owner:	14' out.	29' ins.	
Labor.			\$ 12.00
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
D-4 Drilling Machine use			\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .			\$ 4.50
			\$ 61.00

The 8"x1" Dresser #91 D. S. Clamp (saddle)
was supplied by the owner:

Owner dug & backfilled all trenches.
Owner will maintained all cuts.