

Tel: 5-1743

22 Tarkiln Hill Rd.

October 16, 1968

#27849

D.J. Realty/ Ray Leblanc

S.S. Braley Rd; W. x Laurelwood Drive
(Lot 155)

Please install 1" Copper service to
supply ranch house. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Laurelwood Drive	266.7
N x S	" Braley Road	1.3
W x E	" Building	7.8
N x N	" "	28.1

Main is 19 ft. N x S line
Work done August 15, 1969

48' of 1" copper by owner:	19' out.	28' ins.	
Labor.			\$ 22.80
1 1" Hays Corporation.			\$ 5.50
1 1" Hays Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
2 1" meter couplings @ 2.25.ea.. . . .			\$ 4.50
			\$ 70.80

Owner dug and backfilled trench - he will maintain the trench cuts.