

Tel. 5-1743

22 Tarkiln Hill Rd.

#27853

October 16, 1968

D. J. Realty/Ray Leblanc

E. S. Laurelwood Drive

N. x Cottonwood Road

Please install 1" copper service to supply
Ranch house. Meter: inside cellar wall.
Lot 151

Measures of 1" Curb Stops:

N x N line	Cottonwood Road	70.7
W x E	Laurelwood Drive	7.0
N x S	House	2.4
W x W	" "	30.4

Main is 36' W x E line

Work done August 13, 1969

62' of 1" copper tubing by owner: 36' Out 26' Ins	
Labor.	\$ 16.74
1 1" Corporation - Hays.	\$ 5.50
1 1" Curb Stop - Hays.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Carting.	\$ 5.00
D-4 Drilling Machine Use	\$ 15.00
	\$ 65.74

Owner dug, backfilled and will maintain
the trenches - He also supplied the
Dresser 8"x1" #91 D. S. Saddle