

Tel. 5-1743

22 Tarkiln Hill Rd.

#27854

October 16, 1968

D. J. Realty/Ray Leblanc

E. S. Laurelwood Drive

opp. Cottonwood Road

Please install 1" copper service to supply  
ranch house. Meter: inside cellar wall.

Lot 150

Measures of 1" Curb Stop:

|       |                      |      |
|-------|----------------------|------|
| N x N | line Cottonwood Road | 41.0 |
| W x E | " Laurelwood Drive   | 7.0  |
| N x N | " House              | 5.4  |
| W x W | " "                  | 35.4 |

Main is 36" W x E line

Work done August 12, 1969

|                                          |          |          |                |
|------------------------------------------|----------|----------|----------------|
| 67' of 1" Copper by owner:               | 36' out. | 31' ins. |                |
| Labor. . . . .                           |          |          | \$ 15.84       |
| 1 1" Hays Corporation. . . . .           |          |          | \$ 5.50        |
| 1 1" Hays Curb Stop. . . . .             |          |          | \$ 9.00        |
| 1 Buffalo Stop Box, complete . . . . .   |          |          | \$ 10.00       |
| Carting. . . . .                         |          |          | \$ 5.00        |
| D-4 Drilling Machine Use . . . . .       |          |          | \$ 15.00       |
| 2 1" meter connections @ 2.25 ea.. . . . |          |          | \$ 4.50        |
|                                          |          |          | <hr/> \$ 64.84 |

Owner dug, backfilled and will maintain all  
trenches - He supplied the Dresser #91  
D. S. 8"x1" Saddle