

Tel. 5-1743

22 Tarkiln Hill Rd

#27855

October 16, 1968

D. J. Realty/Ray Leblanc

E. S. Laurelwood Drive

opp. Cottonwood Road

Please install 1" copper service to supply  
ranch house. Meter: inside cellar wall.

Lot 149

Measures of 1" Curb Stop:

|            |                |          |
|------------|----------------|----------|
| S x S line | Cottonwood Rd. | 30.6 ft. |
| W x E "    | Laurelwood Dr. | 7.0 ft.  |
| N x S "    | House          | 8.2 ft.  |
| W x W "    | House          | 34.0 ft. |

Main is 36 ft. W x E line

Work done April 29, 1970

|                                              |          |          |              |
|----------------------------------------------|----------|----------|--------------|
| 65 ft. - 1" Copper by Owner:                 | 36' out; | 29' ins. |              |
| Labor                                        | .        | .        | \$ 25.46     |
| P1 1" Hays Corporation                       | .        | .        | 8.50         |
| P1 1" Hays Curb Stop                         | .        | .        | 14.00        |
| P1 Buffalo Stop Box, Complete                | .        | .        | 10.00        |
| Carting                                      | .        | .        | 10.00        |
| D-4 Drilling Machine Use.                    | .        | .        | 15.00        |
| 2 - 1" Meter Cplg. @ 2.50 ea.                | .        | .        | 5.00         |
| Loader - Supplied by Owner                   | .        | .        | ---          |
| Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. | .        | .        | 3.00         |
|                                              |          |          | <u>90.96</u> |

Owner Dug, Backfilled, & will Maintain trench cuts.

Owner supplied 8" x 1" Dresser Style 91 D.S. Saddle