

Tel. 5-1743

22 Tarkiln Hill Rd.

#27857

October 16, 1968

D. J. Realty/Ray Leblanc
SW cor. Laurelwood Drive
& Cottonwood Rd.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Lot 77

Measures of 1" Curb Stop:

W x W	line Laurelwood Dr.	28.7
N x S	" Cottonwood Road	7.0
E x W	" House	13.9
N x N	" "	35.4

Main is 14 ft. N x S line

Work done Oct. 8, 1969

43# of 1" Copper by Owner: 14' out. 29# Ins.
 Labor. \$ 17.28
 1" Hays Corporation \$ 8.50
 1" Hays Cup Stop \$ 24.00
 1 Buffalo Stop Box, Complete. \$ 10.00
 Carting. \$ 5.00
 D-4 Drilling Machine Use \$ 15.00
 2 1" Meter couplings @ 2.25 ea. \$ 4.50
74.28

Owner dug, backfilled and will maintain all cuts.

Owner supplied the 8" x 1" Dresser #91 D. S. Saddle

Some prices increased today - Oct. 9, 1969, Billing Day