

Tel. 5-1743

22 Tarkiln Hill Rd.

#27858

October 16, 1968

D. J. Realty/Ray Leblanc

S. S. Cottonwood Rd.

W. x Laurelwood Drive

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Lot 75

Measures of 1" Curb Stop:

W x W line	Laurelwood Drive	77.8
N x S	" Cottonwood Road	7.0
W x E	" House	5.2
N x N	" "	36.4

Main is 14 ft. N x S line
Work done October 6, 1969

45' of 1" copper by owner:	14' out.	31' ins.	
Labor.			\$ 11.40
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete.			\$ 10.00
Carting.			\$ 5.00
Drilling Machine Use			\$ 15.00
2 1" meter couplings @ 2.25 ea			\$ 4.50
			\$ 68.40

Owner dug, backfilled and will maintain
all cuts.

Owner supplied the 8"x1" Dresser #91 D. S.
Saddle

Some Prices increased today - October 9, 1969
(billing day)