

Tel. 5-1743

22 Tarkiln Hill Rd.

#27859

October 16, 1968

D. J. Realty/Ray Leblanc

S. S. Cottonwood Rd.

E. x Blaze Road (E)

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Lot 73

Measures of 1" Copper Curb Stop:

E x E line	Blaze Road (E)	102.8
N x S	" Cottonwood Road	7.0
W x E	" House	11.0
N x N	" "	34.0

Main is 14 ft. N x S line

Work done August 11, 1969

41' of 1" copper by owner: 14' out. 29' ins.	
Labor.	\$ 11.16
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
D-4 Drilling Machine Use.	\$ 15.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
	\$ 60.16

1 8"x1" Dresser #91 D. S. Saddle
supplied by owner.

Owner dug and backfilled trenches - he
will maintain all cuts.