

Tel. 5-1743

22 Tarkiln Hill Rd.

#27860

October 16, 1968

D. J. Realty/Ray Leblanc

S. S. Cottonwood Rd.

opp. Blaze Road (e)

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall. Lot 71

Measures of 1" Curb Stop:

E x E line	Blaze Road (E)	14.0
N x S	" Cottonwood Road	7.0
W x E	" House	11.8
N x N	" "	32.2

Main is 14 ft. N x S line

Work done October 28, 1969

43' of 1" copper by owner: 14' out. 29' ins.	
Labor.	\$ 11.45
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Drilling Machine Use	\$ 15.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
	\$ 68.45

Owner dug, backfilled and will maintain
the trench - He supplied the 8"x1" Dresser
#91 D. S. Saddle.