

Tel. 5-1743

22 Tarkiln Hill Rd.

#27861

October 16, 1968

D. J. Realty/Ray Leblanc

S. S. Cottonwood Road

W. x Blaze Rd. (E)

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Lot 69

Measures of 1" Curb Stop:

W. x W. line	Blaze Rd. (E)	9.0
N. x S.	" Cottonwood Rd.	7.0
W. x E.	" House	9.0
N. x W.	" "	35.0

Main is 14 ft. N. x S. line
Work done Oct. 1, 1969

14' of 1" Copper by owner: 14' out. 30' ins.	
Labor:	\$ 11.90
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete.	\$ 10.00
Carting.	\$ 5.00
2 1" Meter cplgs. @ 2.25 ea.	\$ 4.50
D-4 Drilling Machine use.	\$ 15.00
	<u>\$ 60.90</u>

Owner's equipment excavated & backfilled
trench and he supplied the 8" x 1" Dresser
Service Saddle