

Tel. 6-6103

72 Sagamore St.

October 28, 1968 122

M.T.

#27868

Leonora Medeiros

W. S. Shady Lane, S. x Oakdale St

Please install 1" Copper Service to supply
ranch house. Main to be extended. Meter -
inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Oakdale Street	318.8
E x W	" Shady Lane	5.1
N x S	" House	1.3
E x E	" "	30.6

Main is 14" E x W line

Work done April 18, 1969

73

43' of 1" copper by owner: 29' ins. 14' out.	
Labor.	\$ 16.26
1 1" Hays Corporation.	\$ 5.50
1 1" Hays Curb Stop.	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
Compressor use: 1/2 hr. @ 6.00 hr.. . .	\$ 3.00
Motocrane use: 1 hr.	\$ 10.50
Loader use: 1 hr.	\$ 7.00
1 street cut: 6' x 2' Bit. Gravel @	
.89 lin. ft. + 5.00	\$ 10.34
	\$ 95.10

1 sidewalk cut: 8' x 2' dirt