

Tel. 6-0630

595 Coggeshall St.

#27875

November 8, 1968

Leo F. Carreau

S. S. Osgood St.

E. x Acushnet Ave.

Please install 1" copper service to supply
garrison colonial home. Meter: inside cellar
wall.

Measures of 1" Curb Stop:

E x E line	Acushnet Avenue	312.0
N x S	" Osgood Street	8.0
E x W	" House	13.0
N x N	" "	44.0

Main is 13 ft. N x S line

Work done November 14, 1968

49' of 1" by owner: 13' out. 36' in	
Labor	\$21.56
1 1" Hayes Corporation	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo Stop Box, Complete	\$10.00
Carting	\$ 5.00
Drilling Machine Use	\$15.00
Loader use: 2 hrs. @ 7.00 hr.	\$14.00
1 8"x1" Dresser #91 Saddle	\$13.08
2 1" meter couplings @ 2.25 ea.	\$ 4.50

The owner will maintain the trench