

Tel. 3-6015

98 Rodney St.

#27878

November 14, 1968

Patricia Nicewicz

W. S. Shell St. opposite Bass St.

Please install 1" copper service to supply  
Cape Cottage. Main to be extended. Meter:  
inside cellar wall. \$.50

Measures of 1" Curb Stop:

|    |                        |      |
|----|------------------------|------|
|    | S x S line Bass Street | 10.2 |
| 5/ | E x W " Shell St.      | 6.2  |
|    | S x N " House          | 7.2  |
|    | E x E " "              | 30.7 |

Main is 14 ft. E x W line

Work done December 12, 196

|                                            |                   |          |
|--------------------------------------------|-------------------|----------|
| 42' of 1" Copper by owner:                 | 14' out. 28' ins. |          |
| Labor . . . . .                            |                   | \$ 17.05 |
| 1 1" Hays Corporation . . . . .            |                   | \$ 5.50  |
| 1 1" Mueller Curb Stop. . . . .            |                   | \$ 9.00  |
| 1 Buffalo Stop Box, Complete. . . . .      |                   | \$ 10.00 |
| Carting. . . . .                           |                   | \$ 5.00  |
| Welsbach Tapping Machine Use . . . . .     |                   | \$ 14.00 |
| Motocrane use: 1 hrs. @ 10.50 hr. . . . .  |                   | \$ 10.50 |
| 2 1" meter couplings @ 2.25 ea. . . . .    |                   | \$ 4.50  |
| Compressor use: 1/2 hr. @ 6.00 hr. . . . . |                   | \$ 3.00  |
| 1 street cut: 6'x2' War. @ 1.78' + 5.00    |                   | \$ 15.68 |
| 1 sidewalk cut: 8' x 2' Dirt               |                   |          |

---

94.23