

Plumber 5-1493
Tel. 76-32468

Charbonneau Heaven Height
E. Freetown, Mass.

November 18, 1968

#27882

Joseph G. Charbonneau
S. S. #174 Central Avenue
E. x Arlington St.

Please install 1" copper service to supply house. To replace 5/8" Ser. 16629 to be discontinued. Meter: inside cellar wall. Received \$150.00 deposit.

Measures of 1" Curb Stop:

E x E line	Arlington Street	75.3
N x S	" Central Avenue	8.4
E x W	" House	11.5
N x N	" "	14.0

Main is 18 ft. N x S line

Work done November 21, 1968

24' of 1" copper by owner: 18' out. 6' ins.	
Labor.	\$ 61.45
1 1" Hayes Corporation	\$ 5.50
1 1" Mueller Curb Stop	\$ 9.00
1 Buffalo stop box, complete	\$ 10.00
Carting.	\$ 5.00
Mueller B-100 Tapping Machine use.	\$ 14.00
Compressor use: 1/2 hr. @ 6.00 hr	\$ 3.00
2 1" meter couplings @ 2.25 ea	\$ 4.50
1 street cut: 6' x 3' Warrenite	
@ 1.78 lin. ft. + 5.00.	\$ 15.68
1 sidewalk cut: 10'x4' Cement	
@ 5.00 sq. yd..	\$ 22.20
(no loader used)	\$150.33