

Tel. 5-3613

93 Jarry St.

#27886

November 20, 1968

Mary R. Amaral

W. S. #729 Church St.

N. x Lynn St.

Please install 1" copper service to supply  
Cape Cod Cottage. Lay with drain. Order meter  
set when turned on. Meter: inside cellar wall.

Measures of 1" Curb Stop:

|                        |       |
|------------------------|-------|
| N x N line Lynn Street | 406.0 |
| E x W " Church Street  | 4.9   |
| S x N " House          | 15.3  |
| E x E " "              | 28.7  |

Main is 20 ft. E x W line

Laid with drain

Work done January 29, 1969

|                                              |          |
|----------------------------------------------|----------|
| 44' of 1" copper by owner: 20' out. 24' ins. |          |
| Labor . . . . .                              | \$ 43.13 |
| 1 1" Hays Corporation . . . . .              | \$ 5.50  |
| 1 1" Mueller Curb Stop. . . . .              | \$ 9.00  |
| 1 Buffalo Stop Box, Complete. . . . .        | \$ 10.00 |
| Carting . . . . .                            | \$ 5.00  |
| Mueller Tapping Machine Use . . . . .        | \$ 14.00 |
| Loader use: 2 hrs. @ 7.00 hr.. . . .         | \$ 14.00 |
| 2 1" meter couplings @ 2.25 ea. . . . .      | \$ 4.50  |
|                                              | <hr/>    |
|                                              | \$105.13 |