

Tel. 3-2246
Lambert
#27887

1501 E. Rod. Fr. Blvd.
November 21, 1968
Charles Byke/ by Fred Lambert
W. S. #1501 Rod. French Blvd.
N. x Norman St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

W x W line	Rodney French Blvd. (E)	54.0
N x S	" Frederick Street	7.7
12 E x W	" House	13.0
N x N	" "	70.0

Main is 18 ft. N x S line

Laid with drain

Work done April 3, 1969

83' of 1" copper by owner: 18' out. 65' inside	
Labor.	\$ 36.41
1 - 1" Hays Corporation.	\$ 5.50
1 - 1" Mueller Curb Stop	\$ 9.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 5.00
Mueller Tapping Machine use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 2 hrs. @ 7.00 ea.	\$ 14.00

\$ 98.41