

Tel. 5-3605

283 Prescott St.

#27889

November 29, 1968 New Bedford

Frank A. Lapolla

NE cor. John St. & Farm St.

Please install 1" copper service to supply cottage. Meter: inside cellar wall. Lay with drain.

Measures of 1" Curb Stop:

	N x N line Farm Street	25.3
	W x E " John Street	9.8
38	N x S " House	10.6
✓	W x W " "	22.7

Main is 32 ft. W x E line

Partly laid with drain

Work done December 16 & 17, 1968

47' of 1" copper by owner:	32' out.	15' ins.	
Labor.			\$ 37.92
1 1" Hays Corporation.			\$ 5.50
1 Mueller Curb Stop.			\$ 9.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 5.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
Loader use: 2 hrs. @ 7.00 hr.			\$ 14.00
2 1" meter couplings @ 2.25 ea			\$ 4.50
Compressor use: 1 hr.			\$ 6.00
1 street cut: 18' x 2½' War.			
@ 1.78 lin. ft. + 5.00			\$ 19.24
			\$125.16